

Construction & Development Works of Godabarisha Mishra Adarsha Prathamika Vidyalaya at various locations in the district of Bargarh, Odisha.

ANNEXURE-1A

MILESTONES FOR COMPLETION OF WORK

Name of Project: Construction & Development Works of Godabarisha Mishra Adarsha Prathamika Vidyalaya at various locations in the district of Bargarh, Odisha.

Physical Milestones

SL No.	Name of Activity / Item of work Completion	Time /Date	Amount to be withheld in case of non-achievement of milestone within scheduled time (Rs. in Lakhs)
1.	Machinery, Material & Manpower Mobilization at site	Zero date + 15 (Fifteen) Days	0.05% of contract value
2.	Completion of Excavation & start of construction of foundation works and Column upto Plinth at 01 location	Zero date + 30 (Thirty) Days	0.05% of contract value
3.	Completion of Excavation & Construction of foundation works and Column upto Plinth at all 02 location	Zero date + 70 (Seventy) Days	0.20% of contract value
4.	Start of Construction of Column upto Ground floor slab for all buildings	Zero date + 100 (One Hundred) Days	0.20% of contract value
5.	Completion of Construction of Column upto Ground floor slab at all 02 Locations	Zero date + 140 (One Hundred and Forty) Days	0.15% of contract value
6.	Completion of Brick works at all 02 locations	Zero date + 180 (One Hundred and Eighty) days.	0.10% of contract value
7.	Completion of Plaster work including electrical, Plumbing, fire-fighting, painting, horticulture, external development works and other misc. works.	Zero date + 210 (Two Hundred and Ten) Days	0.15% of contract value
8.	Handing over of project to Client	Zero date + 240 (Two Hundred and Forty) Days	0.10% of contract value
	Total		1% of contract value
	Note: - "Zero Date" shall be the date of Commencement of Work as per Memorandum (Annexure-I)		